



Village of Jackson Center

122 East Pike Street, P. O. Box 819
Jackson Center, OH 45334-0819

PH: (937) 596-6314
FX: (937) 596-6672
www.jacksoncenter.com

From the Desk of the Administrator

Now that fall has arrived and I am anticipating the beautiful colors and cooler weather to enjoy. I would like to share with you where we stand on several projects that are under construction.

The Hudson Lake detention pond II is now complete with the grass seed sown and coming up. This detention pond has a capacity of 7,250,000 gallons of storm water. This pond will help with large storm water flows on the East side of the Village. A second detention pond was also completed in the Tiger Trail Park. It is finished and fully operational. The only thing left is the seeding of the detention pond. This detention pond has a capacity of 3,400,000 gallons of storm water and detains storm water from Tiger Trail Park, Rising Sun Express and Trusted Transportation properties. These new detention ponds will be a big help in relieving some flooding during large rain events.

Our AMI (Advanced Metering Infrastructure) project the Village is nearing completion with nearing 100% of electric meters installed and water meters nearing 100% also. We will have them come onsite for startup soon and we will dedicate another newsletter on the options this will give the customers to track usage, get alerts, report a problem and pay bills online.

The new Village building addition for the Utility departments is close to half way completed. Walls and siding are up and we are waiting on the concrete floor to be poured and the roof to be installed. Addition should be closed up before Winter for them to finish the inside and should be set for a completion yet this Winter.

Plans for our new Water Treatment Facility are now under review by the Ohio EPA and are hoping for an approval by the Winter and finish the funding in the Spring and hopefully construction to start next Summer.

Wastewater Treatment Facility upgrades will start after the first of the year.

South Main water main project is complete along with curbs and sidewalks. Paving will not be completed until Spring. ODOT will be paving Main Street through the Village next Spring so we are not going to apply the finish paving on the watermain section so it not getting torn out right away next year.

East Pike water main project is nearly complete and then some storm line upgrades and then the street will be widened on the South side and new curbs and sidewalks installed and the street will receive new pavement this Fall.



Village of Jackson Center

122 East Pike Street, P. O. Box 819
Jackson Center, OH 45334-0819

PH: (937) 596-6314
FX: (937) 596-6672
www.jacksoncenter.com

Construction of the new baseball/softball diamonds in Tiger Trail Park stands with the preliminary dirt work and the drainage tile complete and project completion will not be until next Spring.

The extension of the walking track in Tiger Trail Park will be next Spring along with the Streets we were hoping to pave this Fall.

If anyone has any question on any of our projects please give me a call. 937 596-6314.

(Next month): ???