



Village of Jackson Center

122 East Pike Street, P. O. Box 819
Jackson Center, OH 45334-0819

PH: (937) 596-6314
FX: (937) 596-6672
www.jacksoncenter.com

From the Desk of the Administrator

April showers have brought us some beautiful May flowers and hopefully bring us normalcy back into our lives.

I would like to give everyone a quick update on projects that are underway or started yet this year. The College, Jackson, Washington Street project is well underway. The water main replacement on College, Buchanan, West College and Clay Street is completed and in service. Trench work will take place in a few weeks. Concrete is now being replaced where the curbs and sidewalks were removed to connect the new service lines to the existing service line to the homes.

The old rolled concrete curbs have been removed (and to be replaced with high back curb) from portions of Jackson and Shelby Streets along with the sidewalks. The tree lawn or the grass strip as also been removed allowing the Jackson Street to be widened to help with getting passed the parked vehicles.

As I write this article the old asphalt is being removed from Jackson Street and new base gravel is being placed and compacted preparing for the new asphalt. Newcomer Concrete will be coming to start the new curb and sidewalks on May 4th. With weather permitting Buehler Asphalt is planning on a May 18th arrival to start paving. New ADA curb ramps will be added and new entrances to the American Legion.

If possible, please avoid driving down these streets in May. Residents will be out of their driveways for 2 weeks and that will mean a lot more cars on the streets. I really APPRICIATE everyone's patients while Tom's Construction and Village crews complete this large project.

Swimming Pool is moving right along, the new slide complex has been delivered and will be looking at a June completion date.

West Pike Street traffic signal project is set to begin the end of August or the first of September. The Village awarded the contract to Permann Electric to complete the project. The late start is to the fact it takes 5 to 6 months to take delivery of the traffic signal poles. Project is planned to be completed by Dec. 31 2020.

I would like to remind everyone to complete the Census 2020. It is so important that we all get counted. The census may be completed online or in paper form.



Village of Jackson Center

122 East Pike Street, P. O. Box 819
Jackson Center, OH 45334-0819

PH: (937) 596-6314
FX: (937) 596-6672
www.jacksoncenter.com

In closing I would like to give a HUGE shout out to our graduating Seniors. Their Senior year has been nothing but incredibly disappointing by this life changing event. Congratulations to all of the JCHS Seniors graduating and wish everyone of you all the SUSCESS in your future endeavors!!!!

If you have any questions feel free to give me a call here at the Village Office. 937 596-6314

Next month: (Neighborhood Revitalization Grant)